

ID	Task Name	Duration	Start	Finish
1	R22 Replacement	26 days	Mon 16/01/17	Sat 11/02/17
2	Pre-Start Meeting	1 day	Mon 16/01/17	Tue 17/01/17
12	Bojen Site set up	1 day	Mon 16/01/17	Tue 17/01/17
3	Pipe work Survey	1 day	Tue 17/01/17	Wed 18/01/17
13	Bojen Site survey for routes	1 day	Tue 17/01/17	Wed 18/01/17
6	Installation Room 00.127	3 days	Wed 18/01/17	Sat 21/01/17
14	Install section A	2 days	Wed 18/01/17	Fri 20/01/17
7	Removal of Existing Services 00.127	1 day	Fri 20/01/17	Sat 21/01/17
15	Install section B	1 day	Fri 20/01/17	Sat 21/01/17
5	Indoor Installation Room 00.30	4 days	Sat 21/01/17	Mon 30/01/17
17	Install section D	2 days	Sat 21/01/17	Mon 23/01/17
23	Diamond Drilling	1 day?	Sat 21/01/17	Sun 22/01/17
4	External Pipe work Installation Room 00.30	3 days	Mon 23/01/17	Thu 26/01/17
16	Install section C	5.67 days	Mon 23/01/17	Sun 29/01/17
8	Installation Room 10.86 Clean Room	2 days	Thu 26/01/17	Sat 28/01/17
18	install section E	3 days	Sun 29/01/17	Wed 01/02/17
9	Installation Room 10.86 Freezer Room	3 days	Mon 30/01/17	Thu 02/02/17
19	Install cable to required points	2 days	Wed 01/02/17	Fri 03/02/17
10	Removal of Services 10.86	1 day	Fri 03/02/17	Sat 04/02/17
20	Install external Commando sockets	2 days	Fri 03/02/17	Sun 05/02/17
21	Shut down to terminte cables	2 days	Sun 05/02/17	Tue 07/02/17
11	Removal of Existing Condensers & Pipe work	5 days	Mon 06/02/17	Sat 11/02/17
22	test cables	3 days	Tue 07/02/17	Fri 10/02/17



Project: HWB R22 Replacement-Rev5 Date: Wed 11/01/17	Task		Project Summary		Inactive Summary		Manual Summary		External Milestone	
	Split		External Tasks		Manual Task		Start-only		Progress	
	Milestone		External Milestone		Duration-only		Finish-only		Deadline	
	Summary		Inactive Milestone		Manual Summary Rollup		External Tasks			